

Sander's Circle Draft High Level Schedule 2024-2025	May	June	July	Aug	Sept	Oct	Nov	Dec
1. DeWolfe Engineer of Possible Solutions- Client to select a design from various options (SB selected open bottom arch culvert)								
2. DeWolfe/ SanbornHead Geotechnical Investigation and Report (Town signed 6/21/24) July 11 12		signed						
3. DeWolfe H&H Study								
4. DeWolfe to Obtain Necessary Permits- to work in wetlands, etc.-file number NAE-2024-00412, qualified for Self-Verification of the attached Vermont General Permits and will not require pre-construction notification								
5. DeWolfe to provide completion likliehood in 2024. Then SB Needs to make a decision by 2nd week in July for a "Go" or "No Go" with Plan B								
6. DeWolfe Engineering Final Design								
7. DeWolfe write RFP or Specs								
8. Town Put out to bid								
9. Town Selects Vendor								
10. Vendor Completes Work (Must be out of River by Oct/Nov)								
11. Town to implement a Plan B - If work not completed in 2024 then place a temporary solution? Tbd /Kim Canarecci 2 days to get a bridge \$3,440								
12. Provide paperwork/ Grants Portal Obligated Status/ Sign Offs and data to get reimbursement from FEMA-ongoing								

* This is a draft plan that needs approval still